

VILLAGE OF ALLOUEZ

Allouez Village Hall • 1900 Libal Street • Green Bay, Wisconsin 54301-2453
Phone No.: (920) 448-2800 • Fax No.: (920) 448-2853

Department of Public Works

2025 Street and Utility Construction Project Update

July 21st, 2025

This 2025 construction season has begun in the Village of Allouez on some or all of the streets listed below:

Reconstruction Projects:

The reconstruction projects include:

- Replacement of existing water main, sanitary and storm sewer where necessary.
- Removal and replacement of existing water, sanitary and storm sewer laterals to the property line.
- Placement of new concrete curb & gutter and driveway aprons. The existing driveway width at the property line will be matched.
- Removal and replacement of the asphalt pavement.
- Voluntary replacement of private side sanitary sewer lateral.
- Construction of new sidewalk on Greene Avenue along the southside of the street from Libal St. to East River Dr.
- Pedestrian crossing improvements at the Greene Ave. and Webster Ave. (CTH X) intersection.

The following streets will be completed this year:

- Park Dr. – St. Francis Dr. to Arrowhead Dr.
- St. Francis Dr. – Langlade Rd. to S. Webster Ave.
- Crescent Dr. – St. Francis Dr. to Arrowhead Dr.
- Greene Ave. - Libal St. to East River Dr.
- Regina St. – Simonet St. to Greene Ave.

Project Update:

Weather permitting the anticipated project schedule is as follows:

Park Dr. – St. Francis Dr. to Arrowhead Dr.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of June 2nd
- Substantial Completion Date – Mid October

Project Status:

Road excavation has been completed with Private Side Sanitary Sewer Lateral installation and concrete work (curb and driveway aprons) to follow. Project is on schedule.

St. Francis Dr. – Langlade Rd. to S. Webster Ave.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of May 26th
- Substantial Completion Date – Mid October

Project Status:

Storm sewer main installation to begin this week. Temporary water to be installed between Crescent Dr. and Webster Ave. later in the week. Private Side Sanitary Sewer Lateral installation and concrete work (curb and driveway aprons) to follow. Project is on schedule.

Crescent Dr. – St. Francis Dr. to Arrowhead Dr.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of May 26th
- Substantial Completion Date – Mid October

Project Status:

Road excavation has been completed with Private Side Sanitary Sewer Lateral installation and concrete work (curb and driveway aprons) to follow. Project is on schedule.

Greene Ave. – Libal St. to East River Dr.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of June 9th
- Substantial Completion Date – Mid October

Project Status:

Sanitary sewer main installation to continue between Greene Isle Court and Greenwald St with watermain installation in that section to follow. Private side sanitary sewer lateral Waiver of Special Assessment are being collected and that work will take place after July 25th. Project is slightly behind schedule due to extra work added.

Regina St. – Simonet St. to Greene Ave.

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Closer to the End of July
- Substantial Completion Date – Mid October

Project Status:

Work has not started.

Sanitary Sewer Lining Project:

The sanitary sewer lining projects include:

- CIPP lining of existing sanitary sewer.

The following sanitary sewer segments will be lined this year:

- St. Francis Dr. – Langlade Rd. to S. Webster Ave.
- Crescent Dr. – St. Francis Dr. towards Arrowhead Dr.
- Greene Ave. Sanitary Sewer Easement – Behind Libal St. Mall
- Regina St. – Simonet St. towards Greene Ave.
- E. Ledgerview St. – S. Webster Ave. to S. Clay St.
- Gwynn St. – S. Clay St. to Delahaut St.
- Longview Ave. – Ulmcrest Ct. to East River Dr.
- Riverside Dr. – Spot Repair near Stambaugh Rd.

Project Update:

Weather permitting the anticipated project schedule is as follows:

St. Francis Dr. – Langlade Rd. to S. Webster Ave.

Weather permitting the anticipated project schedule is as follows:

- Work completed – Wednesday June 18th

Project Status:
Work completed.

Crescent Dr. – St. Francis Dr. towards Arrowhead Dr.

Weather permitting the anticipated project schedule is as follows:

- Work completed – Wednesday June 18th

Project Status:
Work completed.

Greene Ave. Sanitary Sewer Easement – Behind Libal St. Mall

Weather permitting the anticipated project schedule is as follows:

- Work completed – Monday night into Tuesday morning (June 16 & 17).

Project Status:
Work completed.

Regina St. – Simonet St. towards Greene Ave.

Weather permitting the anticipated project schedule is as follows:

- Work completed – Monday June 9th.

Project Status:
Work completed.

E. Ledgeview St. – S. Webster Ave. to S. Clay St.

Weather permitting the anticipated project schedule is as follows:

- Work completed – Monday June 19th.

Project Status:
Work completed.

Gwynn St. – S. Clay St. to Delahaut St.

Weather permitting the anticipated project schedule is as follows:

- Work completed – Friday June 20th.

Project Status:
Work completed.

Longview Ave. – Ulmcrest Ct. to East River Dr.

Weather permitting the anticipated project schedule is as follows:

- Work completed – Thursday June 18th.

Project Status:
Work completed.

Riverside Dr. – Spot Repair near Stambaugh Rd.

Weather permitting the anticipated project schedule is as follows:

- Work completed – Thursday July 17th

Project Status:
Work completed.

East River Dr. Watermain Relay:

Replacement of the East River Dr. watermain from Riviera Rue to Broadview Dr.

Project Update:

Weather permitting the anticipated project schedule is as follows:

East River Dr. – Riviera Rue to Broadview Dr.

Weather permitting the anticipated project schedule is as follows:

- Work completed – July 14th

Project Status:

Work completed. Road restoration to be completed under separate contract in early August.

Street Resurfacing Project:

The resurfacing projects include:

- Removal and replacement of the asphalt pavement.
- Replacement of defective concrete curb & gutter, sidewalk, and driveway aprons.
- Evaluation of the existing gravel base and replacement when needed.
- Manhole & catch basin repairs.
- Landscape restoration

The following streets will be completed this year:

- E. Ledgeview St. – S. Webster Ave. to S. Clay St.
- Gwynn St. – S. Clay St. to Libal St.
- Normandy Ln. – Hoffman Rd. to the Cul-De-Sac
- East River Dr. – Hoffman Rd. to Broadview Dr.
- Braebourne Ct. – Du Charme Ln. to the Cul-De-Sac
- W. Mission St. – West of Du Charme Ln. (200 feet)

Project Update:

Weather permitting the anticipated project schedule is as follows:

E. Ledgeview St. – S. Webster Ave. to S. Clay St.

Weather permitting the anticipated project schedule is as follows:

- Project Anticipated to Begin – **7/14/25**
- Substantial Completion Date – Early October

Project Status:

Concrete work has been completed pavement removal and replacement to follow.

Gwynn St. – S. Clay St. to Libal St.

Weather permitting the anticipated project schedule is as follows:

- Project Anticipated to Begin – **7/14/25**
- Substantial Completion Date – Early October

Project Status:

Concrete work is currently in progress. Minor utility work and pavement removal & replacement to follow.

Normandy Ln. – Hoffman Rd. to the Cul-De-Sac

Weather permitting the anticipated project schedule is as follows:

- Project Anticipated to Begin – **7/14/25**
- Substantial Completion Date – Early October

Project Status:

Concrete removal and replacement to begin soon with minor utility work to follow.

East River Dr. – Hoffman Rd to Broadview Dr.

Weather permitting the anticipated project schedule is as follows:

- Project Anticipated to Begin – 7/14/25
- Substantial Completion Date – Early October

Project Status:

Concrete removal and replacement to begin soon with minor utility work to follow.

Braebourne Ct. – Du Charme Ln. to the Cul-De-Sac

Weather permitting the anticipated project schedule is as follows:

- Project Anticipated to Begin – 7/14/25
- Substantial Completion Date – Early October

Project Status:

Concrete work has been completed pavement removal and replacement to follow.

W. Mission St. – West of Du Charme Ln. (200 feet)

Weather permitting the anticipated project schedule is as follows:

- Project Anticipated to Begin – 7/14/25
- Substantial Completion Date – Early October

Project Status:

Concrete work has been completed pavement removal and replacement to follow.

Sincerely,



Sean Gehin, P.E.
Director of Public Works
Ph. 920-448-2802
Email: sean.gehin@villageofallouezwi.gov



Jeff Piette
Senior Engineering Technician
Ph. 920-448-2809
Email: jeff.piette@villageofallouezwi.gov