

VILLAGE OF ALLOUEZ

Allouez Village Hall • 1900 Libal Street • Green Bay, Wisconsin 54301-2453
Phone No.: (920) 448-2800 • Fax No.: (920) 448-2853

Department of Public Works

2026 Street and Utility Construction Project Update

August 24th, 2026

This 2026 construction season has begun in the Village of Allouez on some or all of the streets listed below:

2025 Reconstruction Projects:

The following streets were reconstructed last year:

- Park Dr. – St. Francis Dr. to Arrowhead Dr.
- St. Francis Dr. – Langlade Rd. to S. Webster Ave.
- Crescent Dr. – St. Francis Dr. to Arrowhead Dr.
- Greene Ave. - Libal St. to East River Dr.
- Regina St. – Simonet St. to Greene Ave.

Project Update:

The Village has recently walked project with general contractors to prepare a punch list of items requiring correction. Punch list items include touchup of landscaping, adjustment of manhole covers, repair of defective concrete:

AL-25-01

Park Dr. – St. Francis Dr. to Arrowhead Dr.
St. Francis Dr. – Langlade Rd. to S. Webster Ave.
Crescent Dr. – St. Francis Dr. to Arrowhead Dr.

Anticipated project schedule is as follows:

- Completion Date – End of July

Project Status:

Landscape restoration to be addressed one more time. PLEASE WATER & MOW RESTORED AREAS AS NEEDED.

AL-25-02

Greene Ave. – Libal St. to East River Dr.
Regina St. – Simonet St. to Greene Ave.

Anticipated project schedule is as follows:

- Completion Date – End of July

Project Status:

Final touch up to landscaping scheduled for mid-September on Greene Ave and Regina St. PLEASE WATER & MOW RESTORED AREAS AS NEEDED.

Street Resurfacing Project:

The resurfacing projects include:

- Removal and replacement of the asphalt pavement.
- Replacement of defective concrete curb & gutter, sidewalk, and driveway aprons.
- Spot repair to sanitary sewer, watermain and storm sewer infrastructure.

- Landscape restoration

The following streets will be completed this year:

- Ravine Way – Simonet St. to E. Greene Ave.
- River Lane – W. Lazarre St. to the Cul-De-Sac
- E. Dauphin St. – Libal St. to the Cul-De-Sac
- Brookridge St. – Libal St. to the Cul-De-Sac
- Capri Ct.
- Cameo Ct.
- Miscellaneous Street Patching and Repair

Project Update:

Weather permitting the anticipated project schedule is as follows:

Ravine Way – Simonet St. to E. Greene Ave.

Weather permitting the anticipated project schedule is as follows:

- Substantial Completion Date – 7/22/26

Project Status:

Project completed.

River Lane – W. Lazarre St. to the Cul-De-Sac

Weather permitting the anticipated project schedule is as follows:

- Substantial Completion Date – 7/30/26

Project Status:

Paving completed. Turf restoration to follow. When completed: PLEASE WATER & MOW RESTORED AREAS AS NEEDED.

E. Dauphin St. – Libal St. to the Cul-De-Sac

Weather permitting the anticipated project schedule is as follows:

- Substantial Completion Date – 8/6/26

Project Status:

Project completed. PLEASE WATER & MOW RESTORED AREAS AS NEEDED.

Brookridge St. – Libal St. to the Cul-De-Sac

Weather permitting the anticipated project schedule is as follows:

- Substantial Completion Date – 8/6/26

Project Status:

Turf restoration in progress. When completed: PLEASE WATER & MOW RESTORED AREAS AS NEEDED.

Capri Ct. –

Weather permitting the anticipated project schedule is as follows:

- Substantial Completion Date – 7/24/26

Project Status:

Project completed. PLEASE WATER & MOW RESTORED AREAS AS NEEDED.

Cameo Ct. –

Weather permitting the anticipated project schedule is as follows:

- Substantial Completion Date – 7/24/26

Project Status:

Project completed. PLEASE WATER & MOW RESTORED AREAS AS NEEDED.

Miscellaneous Street Patching and Repair

Weather permitting the anticipated project schedule is as follows:

- Completion Date – 7/24/26

Project Status:

Fall miscellaneous concrete repairs are expected in the near future. PLEASE WATER & MOW RESTORED AREAS AS NEEDED.

Reservoir Roof Replacement and Overflow Improvement Project:

The reservoir roof replacement and overflow improvement project includes:

- Vande Hei Rd. Pump Station
 - Replacement of the rectangular and circular reservoir roofs
 - Replacement of the reservoir overflows
 - Wall repair
- Dauphin St. Pump Station
 - Replacement of reservoir overflow

Project Update:

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Week of April 19th
- Substantial Completion Date – Middle of September

Project Status:

The replacement of the Vande Hei Rd reservoir roofing and overflows are nearing completion. Work to improve the Dauphin St. reservoir overflow halted indefinitely by DNR due to code non-compliant features.

Monroe Ave. (STH 57) Storm Sewer Relay Project:

Replacement of a segment of the Riverside Dr. (STH 57) storm sewer from Allouez Terrace south 340 feet.

Project Update:

Weather permitting the anticipated project schedule is as follows:

- Work to Begin – Middle of October and/or Spring of 2027
- Completion Date – Mid November and/or Spring of 2027

Project Status: Work has not started.

Sincerely,



Sean Gehin, P.E.
Director of Public Works
Ph. 920-448-2802
Email: sean.gehin@villageofallouezwi.gov



Jeff Piette
Senior Engineering Technician
Ph. 920-448-2809
Email: jeff.piette@villageofallouezwi.gov